



Background – Anvil Close-out Settlement


- City Noticed Substantial Completion April 2023
- City proceeded to engage in final closeout terms concurrent to Anvil completion of punch-list
 - Negotiation centered around several outstanding PCOs and claim
 - City's position that some elements lacked adequate backup, and dollar value of the claim lacked merit.
- City offered settlement, and Anvil agreed to terms
 - Final settlement offer was never signed by Anvil















/




Option 1 – Reject Anvil's Offer

- High risk of Anvil choosing litigation for remaining \$2.6M
- City's total cost of litigation and settlement will exceed current \$200K difference between City offer and Anvil best and final offer



C





Negotiation Outcome

- City offered Option 3 \$880K final close-out.
 - City to retain \$200K (separate from \$880K) and apply if necessary for additional work on outfall pipeline
- Anvil accepted terms, but did not sign the contract close out document
 - Anvil interpreted language in the close-out document to present future risk/cost



Current Status

- Anvil has reconsidered the close-out document language, and is ready to sign the close-out offer
 - City to pay \$880K, and retain \$200K (separate from \$880K)



13

Other Considerations

- Outfall pipeline hydraulics still not resolved
- Water Works contends hydraulic constraints are construction related
 - Other analyses suggest construction is not the root cause
- Additional time required to resolve outfall hydraulics and basis of design
- Settlement can proceed absent final resolution to outfall hydraulics
 - City retains \$200K until resolution confirmed



Recommendation

Finalize Settlement with 2023 Option 3 - \$880K

Retain \$200K until outfall hydraulic resolution is confirmed



15

