

Exhibit A (Revised)
(Revision thru Amendment No. 10)

Project Milestone Schedule

The Project Milestones for the Water Reclamation Facility Project (Project) are defined below. The Project is composed of two (2) phases: Design Phase and Construction Phase

Separate Notices to Proceed (NTPs) will be issued for each phase of the Project. If the NTP dates change, the subsequent dates may change accordingly.

Project Milestones

Project Milestones	Milestone Date
Design NTP	November 5, 2018
Construction NTP	March 20, 2020
Original Calendar Days to Substantial Completion	829
Original Substantial Completion (as of NTP)	June 27, 2022
Original Calendar Days to Final Completion	886
Original Final Completion (as of NTP)	August 23, 2022
Amendment 4 Calendar Day Time Extension*	8
Amendment 6 Calendar Day Time Extension*	7
Amendment 7 Calendar Day Time Extension	0
Amendment 8 Calendar Day Time Extension*	187
Amendment 9 Calendar Day Time Extension	172
Amendment 10 Calendar Day Time Extension	63
Total Added Calendar Days	437
Revised Calendar Days to Substantial Completion	1,266
Revised Substantial Completion (thru Amendment 10)	September 7 th , 2023
Revised Calendar Days to Final Completion	1,449
Revised Final Completion (thru Amendment 10)	March 8 th , 2024

***Notes:**

1. Potential Change Order No. 41 - Add Perimeter Barbed Wire Fence (Amend 4)
2. Environmental Allowance 1B - Temporary Wildlife Exclusionary Fencing (Amend 4)
3. Potential Change Order No. 96 - January 2021 Storm Event & Texas Ice Storm (Amend 6)
4. Potential Change Order No. 108 - Defer SEED PLANT Milestone and WRF Commission (Amend 8)